

BRUHAT BENGALURU MAHANAGARA PALIKE
PROPOSAL FOR GRANT OF EXTENSION OF TIME

1	Name of work:	Construction of Toilets inside JP Park in ward no.17
2	Estimated cost	50.00 Lakhs
3	Job code No	017-20-000017
4	A.S No.	EE/RRND/AS/288/2019-20, dated:17.02.2020
5	T.S No	CE/RRN/TS/598/2019-20, dated:25.02.2020
6	Work order/Agreement No.	EE/RRND /WO/000116/2020-21 Date:-10.12.2020
7	Stipulated time for completion of work	180Days
8	Work carried out by the contractor during the original period	Nil
	Extension granted if in any	Nil
9	Work carried out by the contractor during the earlier granted	Not Applicable
10	Reason for delay	Due to delay in Handing over the site to the contractor and non-availability of labors due to COVID 19 Pandemic.
11	Time extension requested	539 days
12	So, the rate of penalty per day imposed on the contractor	
13	The total amount of penalty imposed and amount recovered	-
14	Assistant Executive Engineer's Recommendation	EOT may be granted as per order issued by Hon'ble Commissioner, BBMP vide office order No:ಪ್ರ.ಆ/ಪ.ಆ/2388/2020-21, Dated:28.08.2020
15	Executive Engineer's Recommendation	EOT may be granted as recommended by AEE RRN
16	Superintendent Executive Engineer's Recommendation	
17	Chief Engineer's Recommendation	As recommended by AEE (RRN) EOT is granted [Signature]
18	Time Extension Granted	
19	Conditions imposed if any	

[Signature]
Junior/Assistant Engineer
Ward No.17

[Signature]
Executive Engineer
Rajarajeshwari Nagara Division
Bruhat Bengaluru Mahanagara Palike

[Signature]
Assistant Executive Engineer
Yashwanthpur Sub Division
Bruhat Bengaluru Mahanagara Palike

[Signature]
Chief Engineer
Rajarajeshwari Nagara Zone
Bruhat Bengaluru Mahanagara Palike